

RICHFIELD & FREMONT GATE TASKS LIST

TOWN OF FOXFIELD

TASK	ASSIGNED TO	STATUS	DONE
Richfield electric installed	IREA		6/30/2021
South Metro Permit approved for Richfield Gate	DGO		7/9/2021
South Metro Permit approved for Fremont Gate	DGO	Road to be widened	7/9/2021
Fremont Road widened	SEH/Vance Brothers	To be completed as part of Foxfield road work	7/9/2021
Barriers to prevent driving around gates installed	Terracare	Install delineators	6/25/2021
RFID tags loaded into system	DGO/Town	After meter installation is complete and electric is operational	8/10/2021
Bronze tags with addresses on them for pedestals at Richfield and Fremont	DGO		7/28/2021
Install meters at Richfield and Fremont	IREA	3-10 days expected from 7/28/2021	8/3/2021
Replace and move (further North) the reflector post at Fremont	DGO		8/18/2021
Breakaway sensor needs to be replaced	DGO	Part has been ordered	9/9/2021
Repair cut loop	DGO	After meter installation is complete	8/10/2021
Review of gate risk document by SEH and discussion if needed	SEH		8/24/2021
Fire Department test of Fire strobe system	South Metro		8/30/2021
Test of gates (keypad) by Sheriff Department	Arapahoe County Sheriff		8/24/2021

TASK	ASSIGNED TO	STATUS	DONE
Test of gates by school buses	Cherry Creek Schools		8/24/2021
Test RFID tags on different size vehicles (small car, small SUV, Full size SUV, Pickup truck, sedan, vehicle with trailer, RV)	Varies		9/09/2021
Gate System Training	Town, SEH, DGO		8/24/2021
Snowplow key	DGO	DGO to install lockboxes at both gates for keys for snowplow access	8/30/2021
Signage to indicate dates gates will be put in operation	Town	Ordered 9/10/2021	
RFID tag distribution to residents	Town	1 st distribution completed 8/28/2021	9/4/2021 remaining tags mailed